

Financial Progress under NRDWP:

Programme+ Support Fund

- OB as on 1-4-2013 = Rs. 115.92 crores
- Funds released during 2013-14 = Rs. 365.17 crores
- Total Funds Available 2013-14 = Rs. 481.09 crores
- Exp. Ending 12/2013 = Rs 258.33 crores

Physical Targets and Achievements ending 12/2013

Particulars	2013-2014	
	Target	Achievements ending 12/2013
1. Partially covered habitation (20 point Target)	948	455
2. Quality Affected habitations (20 point Target)	7	--
3. Rural Population covered with piped water supply (persons)	669058	260354
4. Rural Habitations covered with Piped water supply	931	372
5. Coverage of Individual Households with Piped water supply	50171	17528
6. Number of water quality tests done in Laboratories	49680	40686
7. Number of Habitations where at least one source is tested in laboratories	10000	4530
8. Number of water quality tests done with FTKs	10000	5474
9. Number of Sub-district level laboratories set up	61	3
10. Number of sustainability structures constructed	287	71
11. Provision of water supply in schools	6152 (2648)	1880

- 4759 Village Water & Sanitation Committees (VWSC) constituted.
- ` 34.37 lacs stand released to these VWSC for maintenance of Hand Pumps under NRDWP (O&M).